

BRENTWOOD PARK ELEMENTARY
SEISMIC UPGRADE AND EXPANSION PROJECT

MARCH 2026 UPDATE

RECENTLY COMPLETED WORK

- North addition Level 1 drywall
- North addition window frame and glazing
- North addition spray foam insulation
- Playground french drain and sod placement
- Playground games line painting (4 square and hopscotch)

WORK IN PROGRESS

- Gym exterior wall sheathing
- North Addition Level 2 backing and blocking
- North addition installation of door frames
- Gym electrical rough-in
- Gym roofing and exterior wall framing

SCHEDULE

- Phase 1 (classroom & gym addition) – forecast completion **July 2026**
- Phase 2 (Seismic upgrade, interior renos, child care addition) – forecast completion **August 2027**

SITE SAFETY

- Extra crossing guard at kiss-n-go to support flow of traffic and safe crossings.
- No reportable safety incidents this month from Unitech.



Burnaby, BC, Canada 🇨🇦
Delta Ave, Brentwood, Burnaby, BC V5B 3G4, Canada
Lat 49.271510, Long -122.994156
2026/03/16 05:51 PM Pacific Daylight Time
area : NA L1

GPS Map Camera

UNITECH

9°C

9.61 km/h

95 %

North Addition – Level 1 Cooridor



North Addition – Level 2 Classroom Interior



Burnaby, BC, Canada 🇨🇦

Southlawn Dr, Brentwood, Burnaby, BC V5C 3S7, Canada

Lat 49.271102, Long -122.994577

2026/03/16 06:06 PM Pacific Daylight Time

area : SW Addition Main

9.61 km/h

95 %

GPS Map Camera

UNITECH

9°C

New Gym – Interior Insulation Prep