

**BRENTWOOD PARK ELEMENTARY**  
**SEISMIC UPGRADE AND EXPANSION PROJECT**

**APRIL 2026 UPDATE**

**RECENTLY COMPLETED WORK**

- New gym roofing
- New gym exterior wall framing
- North addition level 2 backing and blocking
- North addition first coat painting
- BC Hydro and Telus routes to kiosk and PMT
- Trench drain paving

**WORK IN PROGRESS**

- Staff parking signage installation
- New gym installation of exterior wall sheathing
- North addition installation of door frames
- New gym electrical rough-in and plumbing
- North addition cladding

**SCHEDULE**

- Phase 1 (classroom & gym addition) – forecast completion **July 2026**
- Phase 2 (Seismic upgrade, interior renos, child care addition) – forecast completion **August 2027**

**SITE SAFETY**

- Extra crossing guard at kiss-n-go to support flow of traffic and safe crossings.
- No reportable safety incidents this month from Unitech.



North Addition – Ceiling Tile Grid



North Addition – Cladding Panels



New Gym – Basketball Supports



New BC Hydro Metering Kiosk