

BRENTWOOD PARK ELEMENTARY **SEISMIC UPGRADE AND EXPANSION PROJECT**

JUNE 2026 UPDATE

RECENTLY COMPLETED WORK

- New addition washroom ceramic tile
- Classroom resilient flooring
- Classroom architectural woodwork
- Exterior soffit framing and panelling
- Energization of new addition and daycare building

WORK IN PROGRESS

- Gym washrooms ceramic tile
- Corridor resilient flooring
- Washroom epoxy flooring

SCHEDULE

- Phase 1 (classroom & gym addition) – forecast completion **July 2026**
- Phase 2 (Seismic upgrade, interior renos, child care addition) – forecast completion **August 2027**

SITE SAFETY

- Extra crossing guard at kiss-n-go to support flow of traffic and safe crossings.
- “Near Miss” incident on May 29, 2026 when fence panelling fell off a forklift along Delta Ave. Unitech documented the incident and rectified the issue with the employees.



Gym Ceiling Spray Progressions



New Addition Millwork Panelling



New Addition Washroom Tile Grouting



Classroom Seismic Framing



New Addition Angled Wall Cladding